

# Sunnyvale Cleanwater Program: Program Update

Council Study Session February 23, 2021



# Sunnyvale Cleanwater Program Update



#### **Introduction to the Cleanwater Program**

Update on Construction—Accomplishments and challenges


Update on Design—Cost control strategy

Update on Planning—Looking forward


# Water Pollution Control Plant




# Water Pollution Control Plant




# Sunnyvale Cleanwater Program



### Sunnyvale Cleanwater Program



# Sunnyvale Cleanwater Project Drivers



# Sunnyvale Cleanwater Program Update

Introduction to the Cleanwater Program



Update on Construction—Accomplishments and challenges

Update on Design—Cost control strategy

Update on Planning—Looking forward



# Caribbean Drive Parking and Trail Access Enhancements




- Completed December 7, 2020
- Partially funded by a grant
- Finished under budget

# Headworks/Primary Treatment



# Headworks/Primary Treatment




Introduction to the Cleanwater Program

Update on Construction—Accomplishments and challenges


Update on Design—Cost control strategy

Update on Planning—Looking forward

### **Goal: Improve Biological Treatment**



### **Goal: Improve Biological Treatment**



# Secondary Treatment/Dewatering—Site Prep



# Secondary Treatment/Dewatering



# Food Waste—Secondary Treatment/Dewatering



#### Food Waste

- +\$18M to make this project food-ready
- Solid Waste enterprise will fund the increase
- Future projects may be needed to handle additional food waste

#### Food Waste—Benefits

- Meet SB1383 requirement
- Reduce processing and disposal costs
- Reduce truck trips and vehicle emissions
- Increase power generation
- Potential revenue



### Food Waste—Other Impacts



#### Plant Rehab



#### Plant Rehab



### Plant Rehab



#### **Cleanwater Center**



# Cost Management Strategy

| Project Name                       | Project<br>Number | # of<br>Construction<br>Packages | Adopted<br>Budget | Proposed<br>Budget   | Change  |
|------------------------------------|-------------------|----------------------------------|-------------------|----------------------|---------|
| Cleanwater Center -<br>Stage 1     | 833240            | 1                                | \$46M             | \$5M                 | (\$41M) |
| Plant Rehab                        | 833150            | 3                                | \$66M             | \$74M                | \$8M    |
| Secondary                          | 833210            | 2                                | \$223M            | \$274M               | \$33M   |
| Total (Wastewater Mgmt<br>Fund)    |                   | 6                                | \$334M            | \$334M               | \$0     |
| Add Food-Readiness to<br>Secondary | 833210            |                                  |                   | \$18M                | \$18M   |
| Grand Total                        |                   | 6                                | \$334M            | \$352M               | \$18M   |
| Cleanwater Center –<br>Stage 2     | 833xxx            | 1                                |                   | unfunded<br>\$41-45M | \$41-45 |

# Cost Management Strategy

|       |      |      |      |    | U  |      |       |       |       |                  | ·  |                   |      |       |        |        |       |               | -  |
|-------|------|------|------|----|----|------|-------|-------|-------|------------------|----|-------------------|------|-------|--------|--------|-------|---------------|----|
|       | 20   | 21   |      |    | 2  | 022  |       |       | 2     | 023              |    |                   | 2    | 024   |        |        | 20    | )25           |    |
|       | Q2   | Q3   | Q4   | Q1 | Q2 | Q3   | Q4    | Q1    | Q2    | Q3               | Q4 | Q1 Q2 Q3 Q4 Q1 Q2 |      |       |        |        |       | Q3            | Q4 |
| Prima | ry/H | W    |      |    |    |      |       |       |       |                  |    |                   |      |       |        |        |       |               |    |
|       |      | Site | Prep | 1  |    |      |       |       |       |                  |    |                   |      |       |        |        |       |               |    |
|       |      |      |      |    |    | Seco | ondar | y Pro | oject | (Mai             | n) |                   |      |       |        |        |       |               |    |
|       |      |      |      |    |    | Plan | t Reh | ab (N | Main) | I                |    |                   |      |       |        |        |       |               |    |
|       |      |      |      |    |    |      |       | Perin | neter | <sup>.</sup> Wal | I  |                   |      |       |        |        |       |               |    |
|       |      |      |      |    |    |      |       |       |       |                  |    |                   |      | Pipe  | line l | Reha   | b     |               |    |
|       |      |      |      |    |    |      |       |       |       |                  |    |                   |      |       |        |        |       | Site<br>Finis |    |
|       |      |      |      |    |    |      |       |       |       |                  |    |                   | Clea | inwat | er Ce  | nter ( | (unfu | nded          | )  |

# Cost Management Strategy

|      |       |      |      |    | <u> </u> |      |       |       |       | 0,     |    |                   |      |      |        |        |             |               | •  |
|------|-------|------|------|----|----------|------|-------|-------|-------|--------|----|-------------------|------|------|--------|--------|-------------|---------------|----|
|      | 20    | 021  |      |    | 2        | 022  |       |       | 2     | 023    |    |                   | 20   | 024  |        |        | 20          | 25            | •  |
| Q1   | Q2    | Q3   | Q4   | Q1 | Q2       | Q3   | Q4    | Q1    | Q2    | Q3     | Q4 | Q1 Q2 Q3 Q4 Q1 Q2 |      |      |        |        |             | Q3            | Q4 |
| Prim | ary/⊦ | łW   |      |    |          |      |       |       |       |        |    |                   |      |      |        |        |             |               |    |
|      |       | Site | Prep | )  |          |      |       |       |       |        |    |                   |      |      |        |        |             |               |    |
|      |       |      |      |    |          | Seco | ondar | y Pro | oject | (Mair  | ר) |                   | _    |      |        |        |             |               |    |
|      |       |      |      |    |          | Plan | t Reh | ab (N | Main) |        |    |                   |      |      |        |        |             |               |    |
|      |       |      |      |    |          |      |       | Perin | neter | · Wall |    |                   |      |      |        |        |             |               |    |
|      |       |      |      |    |          |      |       |       |       |        |    |                   |      | Pipe | line l | Rehal  | b           |               |    |
|      |       |      |      |    |          |      |       |       |       |        |    |                   |      |      |        |        |             | Site<br>Finis | h  |
|      |       |      |      |    |          |      |       |       |       |        |    |                   | Clea | nwat | er Ce  | nter ( | <i>unfu</i> | nded)         |    |



Introduction to the Cleanwater Program

Update on Construction—Accomplishments and challenges

Update on Design—Cost control strategy


**Update on Planning—Looking forward** 

#### Master Plan Update

|         | <b>2010</b> s  | 2020s                 | 2030s | 2040s |
|---------|----------------|-----------------------|-------|-------|
| Phase 1 |                |                       |       |       |
| Phase 2 |                |                       |       |       |
| Phase 3 |                |                       |       |       |
| Phase 4 |                |                       |       |       |
| Phase 5 |                |                       |       |       |
|         | Master<br>Plan | Master Plan<br>Update |       |       |

City of Sunnyvale – Program Update – February 2021

# Sunnyvale Cleanwater Project Drivers



#### Master Plan Update



#### Master Plan Update



# Phase 3 Condition Assessment



#### **Next Steps**

- June 15<sup>th</sup>—Budget adoption
- Summer 2021—Site Prep contract award
- Spring 2022—Master Plan Update contract award
- Summer 2022—Secondary (Main) contract award
- Summer 2022—Plant Rehab (Main) contract award



# Questions?

City of Sunnyvale – Cleanwater Program Update – February 2021