



Sunnyvale

Public Works Park Construction Informational Updates

Matt Brunnings
March 10, 2021





Sunnyvale

Murphy Park Preschool Playground

Murphy Park Preschool Playground

Construction underway

- Construction began in November 2020.
 - ◆ Work halted in November due to permitting issues
 - ◆ Work resumed in January 2021
- Work completed to date: demolition, underground drainage, subgrade preparation, base rock placement, grading, playground equipment layout
- In progress: play equipment foundation construction and play equipment installation
- Remaining work to be completed: perimeter fencing, playground surface
- Expected completion June 2021

Play Equipment



Play Equipment





Washington Community Swim Center

Washington Community Swim Center

Construction underway, approx. 85% complete

- Construction began in January 2020.
 - ◆ Work halted for 1 month due to COVID-19 concerns
- Work completed to date: demolition, underground drainage, foundations, framing, electrical, HVAC, drywall, interior painting, windows, exterior doors
- In progress: deck drainage, pool equipment installation, electrical connections, tiling
- Remaining work to be completed: pool deck, pool plaster, interior doors, flooring, exterior painting, water play features, site lighting, shade structure
- Expected completion May 2021

Main Entrance and art location



Building A1 and splash pad



Swimming Pool in progress



Building B Exterior Paint



Bathroom wall tile in progress



Cedar Ceiling in Main Entry

