

# Bicycle and Pedestrian Advisory Commission

## Active Items List

Item #	Item	PR	Due Date (Approx)	Status	Last Updated
1	Stevens Creek Trail	Steffens, Lo	TBD	The next step for the Stevens Creek Trail Project is development of Segment 1 (Dale / Heatherstone Bridge to Fremont Avenue). The City of Mountain View is leading development of this segment and they plan to assemble a multi-city staff group to gauge interest and commitment from the affected Cities. As discussed with Council as part of the budget process, no work will occur on Segment 2 (Fremont Avenue to Homestead Road) until the City has more clarity on the location of connection points for Segment 1. For Segment 3 (Homestead Road / SR 85 Bridge), the City of Sunnyvale will need to collaborate with the cities of Cupertino and Los Altos to seek out grant funding. Recent passage of Measure B appears to be a good potential funding source and staff is following this and other transportation grant sources as potential opportunities.	7/20/2017
2	Vision Zero Plan	Garcia	N/A	Vision Zero consultant (Fehr and Peers) is working on initial findings, setting up web-site, and preparing for community and stakeholder meetings.	7/20/2017
3	Road Overlay, Slurry, Reconstruction & Chip Schedule	T. Pineda	Annual	Transmitted at Mar. 2017 BPAC meeting.	3/16/2017
4	Old Mountain View-Alviso Road	Ng, Javed	Construction 2017	The City of Sunnyvale is currently designing a bridge replacement project on Old Mountain View-Alviso Road between Patrick Henry Drive and Reamwood Avenue. The proposed project will replace the existing bridge with a wider bridge structure that accommodates pedestrian and bicycle facilities. To help facilitate construction and ensure pedestrian/bicyclist/motor safety, there will be temporary trail and road closures. The road closure is anticipated to last for 3 months and trail closure is anticipated to last for 4 months. Under design.	2/16/2017
5	Establishment of Bike Lanes on Mary Avenue (Evelyn to Maude)	Nguyen	Construction 2017	Construction anticipated to begin in 2017.	2/16/2017
6	East-West Channel Trail	Abbas	Annual	Feasibility study/concept plan for the West Channel Trail corridor capital project approved by Council. East and West Channel trail concepts provided to SCVWD for inclusion in flood control project. City can't begin on trail projects until SCVWD is done with the flood control project. SCVWD plans to complete the project in 2017/2018.	2/16/2017
7	Priority Development Area Grants	Abbas, Uribe, Pineda, Zulueta	Fall, 2017	Mathilda Avenue Plan Line is completed. Precise Plan for El Camino Real is on-going.	2/16/2017
8	Bernardo Caltrain Under-crossing	R. Lo	TBD	A Feasibility Study completed in 2004 was accepted by the City Council. The project is included in VTP 2040, is listed as a Tier 1 project in the 2008 Countywide Bicycle Plan, and is included in the City's Traffic Impact Fee at a cost of \$9.5 million (\$2013). The project was also included in the preliminary bicycle-pedestrian project list for VTA's Envision Silicon Valley at a cost of \$9.8 (\$2017). This list is intended to be funded by Measure B, which passed in November 2016. In 2016, an OBAG grant in the amount of \$500,000 was awarded for environmental review and preliminary concept design. An RFP for environmental review and preliminary concept design (with the option to augment the scope to include 100% design) will be released in early 2017.	1/19/2017
9	Utility Bill Insert	Shariat	Annual	BPAC to see proof during June 2017 meeting, Scheduled to go out in July/Aug.	1/19/2017
10	Bike to Work Day	Shariat	Annual	Bike to Work Day scheduled for May 11, 2017.	1/19/2017
11	Safe Routes to Schools Projects	Price	Design, March 2017	Safe Route to School Comprehensive Pedestrian Infrastructure Improvements project underway. Project funds is \$1.9 Million. Project plans will be done by March 2017 and ready to bid in Summer 2017.	1/19/2017
12	Establishment of Bike Lanes on Mary Avenue (Fremont to Evelyn)	Nguyen	N/A	Construction completed in November 2016.	12/15/2016
13	One Bay Area Grants	Abbas	2016	Updates provided in December 2016.	12/15/2016