

Bicycle and Pedestrian Advisory Commission

Active Items List

Item #	Item	PR	Due Date (Approx)	Status	Last Updated
1	Fair Oaks Bicycle Project	Nguyen	TBD	100% construction plans are under review.	11/16/2017
2	Maude Avenue Bike Lanes	Racca-Johnson	TBD	The Bid Documents for Maude Avenue Bikeway and Streetscape Project is nearly complete. 100% plans were submitted and commented on. We submitted the request for federal funds to be released and we should hear from State by end of December. We will then advertise for construction bids late January or early February of 2018, pending their authorization to release the funds.	11/16/2017
3	Stevens Creek Trail	Steffens, Lo	TBD	The next step for the Stevens Creek Trail Project is development of Segment 1 (Dale / Heatherstone Bridge to Fremont Avenue). The City of Mountain View is leading development of this segment and they plan to assemble a multi-city staff group to gauge interest and commitment from the affected Cities. As discussed with Council as part of the budget process, no work will occur on Segment 2 (Fremont Avenue to Homestead Road) until the City has more clarity on the location of connection points for Segment 1. For Segment 3 (Homestead Road / SR 85 Bridge), the City of Sunnyvale will need to collaborate with the cities of Cupertino and Los Altos to seek out grant funding. Recent passage of Measure B appears to be a good potential funding source and staff is following this and other transportation grant sources as potential opportunities.	10/19/2017
4	Vision Zero Plan	Garcia	N/A	Vision Zero consultant (Fehr and Peers) presented initial findings at BPAC and community meeting, web-site and online survey are operational and stakeholder meeting is scheduled.	10/19/2017
5	Road Overlay, Slurry, Reconstruction & Chip Schedule	T. Pineda	Annual	Transmitted at Mar. 2017 BPAC meeting.	10/19/2017
6	Old Mountain View-Alviso Road	Ng, Javed	Construction 2017	The Bridge is currently under construction. The entire project will be completed by the end of the year.	10/19/2017
7	Safe Routes to Schools Projects	Price	Design, March 2017	Project under construction, anticipated completion in 2018.	10/19/2017
8	East-West Channel Trail	Abbas	Annual	Feasibility study/concept plan for the West Channel Trail corridor capital project approved by Council. East and West Channel trail concepts provided to SCVWD for inclusion in flood control project. City can't begin on trail projects until SCVWD is done with the flood control project. The anticipated completion date of the project is 2020.	9/21/2017
9	Bernardo Caltrain Under-crossing	R. Lo	TBD	The Bernardo Ped/Bike Undercrossing was listed in VTP 2040, the 2008 Countywide Bicycle Plan (as Tier 1 project), the City of Sunnyvale's Traffic Impact Fee, and VTA's Measure B preliminary bicycle-pedestrian project list. The estimated cost in the TIF and Measure B was approximately \$10 million, which reflects an undercrossing under the railroad and at grade crossing across Central Expressway. In 2016, an OBAG grant in the amount of \$500,000 was awarded for preliminary concept design. In 2017, the City awarded a contract for environmental review and preliminary concept design to WMH. The project team is now working with the City of Sunnyvale, Caltrain/JPB, County Roads & Airports, and the City of Mountain View to understand existing conditions, and define potential opportunities and constraints.	9/21/2017
10	Establishment of Bike Lanes on Mary Avenue (Evelyn to Maude)	Nguyen	Construction 2017	Construction anticipated to begin in 2017.	2/16/2017
11	Priority Development Area Grants	Abbas, Uribe, Mobeck, Zulueta	2017	Mathilda Avenue Plan Line is completed. Precise Plan for El Camino Real is on-going.	2/16/2017
12	Utility Bill Insert	Garcia	Annual	BPAC to see proof during June 2017 meeting, Scheduled to go out in July/Aug.	1/19/2017
13	Bike to Work Day	Garcia	Annual	Bike to Work Day was May 11, 2017.	1/19/2017